



William Dillon submitted a Survey in Chilmark Fire House and EMS Building

12:59 PM | 2022-08-14 CDT for 2022-08-12

Any accidents on site today? | **No**

Any schedule delays occur? | **No**

Did weather cause any delays? | **No**

Any visitors on site? | **No**

Any areas that can't be worked on? | **No**

Any equipment rented on site? | **No**

William Dillon submitted a General Note in Chilmark Fire House and EMS Building

12:55 PM | 2022-08-14 CDT for 2022-08-12

Mike Leon on site with American Electric foreman Mason back working at Fire house CMU delivery in the morning Mike Leon did road safety

William Dillon submitted a Survey in Chilmark Fire House and EMS Building

12:59 PM | 2022-08-14 CDT for 2022-08-11

Any accidents on site today? | **No**

Any schedule delays occur? | **No**

Did weather cause any delays? | **Yes**

Rain at 11:30

Any visitors on site? | **No**

Any areas that can't be worked on? | **No**

William Dillon submitted a General Note in Chilmark Fire House and EMS Building

12:52 PM | 2022-08-14 CDT for 2022-08-11

Masons working on Fire house till 11:30 then rain Only 1 electrician on both sites

William Dillon submitted a Survey in Chilmark Fire House and EMS Building

12:59 PM | 2022-08-14 CDT for 2022-08-10

Any accidents on site today? | **No**

Any schedule delays occur? | **Yes**

Still waiting on Tank delivery for EMS BUILDING

Did weather cause any delays? | **No**

Any visitors on site? | **N/A**

Mike Owen ,John Kenny and Dellbrook team

Any areas that can't be worked on? | **No**

Any equipment rented on site? | **No**

William Dillon submitted a Quality Control Observation in Chilmark Fire House and EMS Building

12:44 PM | 2022-08-14 CDT for 2022-08-10

7/10/22 Mike Leon on site for Dellbrook The Mason was on site starting CMU walls at FH with 4 men American Electric was on site working with masons at the fire house I noticed that front columns at Fire house were out of plumb , this was pointed out to Mike Leon and Mike Owen and John Kenny

Date Mon 08/15/2022

Job #

Weather

6:00 AM

73° 

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 69%

12:00 PM

96° 

Clear

Wind: 6 MPH | Precipitation: .0" | Humidity: 39%

4:00 PM

100° 

Clear

Wind: 11 MPH | Precipitation: .0" | Humidity: 31%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- Today there were 6 masons on site at Firehouse
The first Bond beam was poured and I verified that the grout was mixed in a separate mixer and work was done to Spec.
American Electric working on Under ground at EMS with 2 men
William Dillon | 08/21/22 | 12:13PM



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

2. Any schedule delays occur?

3. Did weather cause any delays?

4. Any visitors on site?

5. Any areas that can't be worked on?

6. Any equipment rented on site?

Date Tue 08/16/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

77° 

Partly Cloudy

Wind: 7 MPH | Precipitation: .0" | Humidity: 70%

12:00 PM

97° 

Clear

Wind: 11 MPH | Precipitation: .01" | Humidity: 41%

4:00 PM

95° 

Mostly Cloudy

Wind: 12 MPH | Precipitation: .03" | Humidity: 47%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Lighthouse Masonry on site with 6 men working on Firehouse
Mike Leon says big tank coming 9/2/22 and Crane has been arranged for to unload .
American Electric working on Underground at EMS

William Dillon | 08/21/22 | 12:18PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6. Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

I, William Dillon, have reviewed and completed this report.

William Dillon | 08/21/22 | 12:19PM

Date Wed 08/17/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

69° 

Possible Light Rain

Wind: 11 MPH | Precipitation: .08" | Humidity: 93%

12:00 PM

71° 

Overcast

Wind: 12 MPH | Precipitation: .11" | Humidity: 94%

4:00 PM

79° 

Overcast

Wind: 12 MPH | Precipitation: .11" | Humidity: 74%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Dellbrook Team and Kenny on site for weekly meeting
Fire House Trusses coming 9/19/22 they will be dropped on site at FH
next week FH parking lot will be cleared and trees cut down and Gate and fence moved .
Mike Leon says Town hall will only lose 2 spots .
Briggs was on site testing Compaction and Grout at FH

William Dillon | 08/21/22 | 12:44PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

I, William Dillon, have reviewed and completed this report.

William Dillon | 08/21/22 | 12:44PM

Date Thu 08/18/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

62° 

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 91%

12:00 PM

83° 

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 56%

4:00 PM

88° 

Partly Cloudy

Wind: 5 MPH | Precipitation: .0" | Humidity: 43%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Farland Onsite doing compaction
6 men from Lighthouse Masonry working at FH
2 Electricians working at both FH and EMS
No one will be working Friday and Mike Leon is on Vacation next week Dan will be filling in for Mike
William Dillon | 08/21/22 | 12:49PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?



I, William Dillon, have reviewed and completed this report.

William Dillon | 08/21/22 | 12:50PM

Date Mon 08/22/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

66° 

Partly Cloudy

Wind: 4 MPH | Precipitation: .0" | Humidity: 92%

12:00 PM

84° 

Partly Cloudy

Wind: 8 MPH | Precipitation: .0" | Humidity: 54%

4:00 PM

91° 

Partly Cloudy

Wind: 10 MPH | Precipitation: .0" | Humidity: 33%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Dan Watt on site for Mike Leon who is on Vacation
The mason has removed staging from middle of FH and moved to side near Town hall
American Electric working at both site s with 2 men working on underground
Farland is working at EMS filling and compaction

William Dillon | 08/30/22 | 10:13AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

I, William Dillon, have reviewed and completed this report.

William Dillon | 08/30/22 | 10:14AM

Date Tue 08/23/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

63° 

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 90%

12:00 PM

85° 

Partly Cloudy

Wind: 7 MPH | Precipitation: .0" | Humidity: 50%

4:00 PM

91° 

Partly Cloudy

Wind: 8 MPH | Precipitation: .0" | Humidity: 37%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- Masons working on wall next to Town Hall
Electricians working on FH underground
Mike León on Vacation
Bull nose has been done at CMUs. Firehouse needs to be detailed when installing windows
Delta Plumbing working on waste piping for tight tanks at EMS
about 8- 10 yards of fill was taken from across the street ,it was needed to enlarge the road entry for large truck deliveries .
William Dillon | 08/30/22 | 10:28AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5. Any areas that can't be worked on?

6. Any equipment rented on site?

I, William Dillon, have reviewed and completed this report.

William Dillon | 08/30/22 | 10:30AM

Date Wed 08/24/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

65° 

Partly Cloudy

Wind: 4 MPH | Precipitation: .0" | Humidity: 93%

12:00 PM

87° 

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 47%

4:00 PM

92° 

Partly Cloudy

Wind: 8 MPH | Precipitation: .0" | Humidity: 33%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- 1. Mike Leon on Vacation**
 site meeting with Mike Owen , John Kenny , and Dellbrook team
 Sechedule still looking good no surprises
 The fork lift operator hit one of the front columns and knocked out a chunk, This will be repaired by Dellbrook
 It was discussed that the Lull needs someone to follow it back and forth from the EMS to the FH for Safety
 I was asked to contact Reid regarding inverters for tight tanks
William Dillon | 08/30/22 | 10:37AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Column was hit by Lull at FH <small>William Dillon 08/30/22 10:38AM</small>
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5. Any areas that can't be worked on?

6. Any equipment rented on site?

I, William Dillon, have reviewed and completed this report.

William Dillon | 08/30/22 | 10:42AM

Date Thu 08/25/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

65° 

Clear

Wind: 3 MPH | Precipitation: .0" | Humidity: 90%

12:00 PM

88° 

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 42%

4:00 PM

95° 

Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 30%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- Masons working at FH with Electricians at equipment bays
Farland had a breakdown which stopped the Electricians working at EMS it should not hold up schedule
Jim Watt was reminded that forklift needed to be followed between sites
Big cleanup will be done for weekend

William Dillon | 08/30/22 | 10:51AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

I, William Dillon, have reviewed and completed this report.

William Dillon | 08/30/22 | 10:51AM