

Date Tue 09/06/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

66° 

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 97%

12:00 PM

84° 

Clear

Wind: 7 MPH | Precipitation: .0" | Humidity: 59%

4:00 PM

90° 

Clear

Wind: 6 MPH | Precipitation: .0" | Humidity: 42%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. No subs on site
Mike Leon and Jim Watt for Dellbrook
William Dillon | 09/13/22 | 01:28PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6. Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/13/22 | 10:54AM

Date Wed 09/07/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

66° 

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 95%

12:00 PM

85° 

Clear

Wind: 10 MPH | Precipitation: .0" | Humidity: 53%

4:00 PM

88° 

Clear

Wind: 11 MPH | Precipitation: .0" | Humidity: 44%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Team meeting with Dellbrook and OPM and John Kenny
3 masons working at Firehouse
Farland had 3 men working on compaction inside firehouse
I am going to talk to Reid regarding Tank install and drainage rim hight
William Dillon | 09/13/22 | 11:04AM
2. Also noted in Meeting was that the transom window above entry door at the fire house was missed by the Architect , the OPM, Dellbrook , and the mason . I wrongly assumed that the opening above the door rough opening washer the transom window . It is for the installation of the masonry door buck
William Dillon | 09/13/22 | 11:12AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

5. Any areas that can't be worked on?

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/13/22 | 11:05AM

Date Thu 09/08/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

61° 

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 94%

12:00 PM

83° 

Clear

Wind: 6 MPH | Precipitation: .0" | Humidity: 54%

4:00 PM

89° 

Clear

Wind: 7 MPH | Precipitation: .0" | Humidity: 38%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Mike and Jim along with Jim Driscoll in for Dellbrook
3 men in for Farland digging for Fire tank @EMS also grading at Firehouse
10 men from Simmons pouring slab at EMS building in office area 60 yards
Briggs was onsite testing compaction and concrete
American Electric installed temp lighting at Town hall parking lot
The masons are moving up to EMS building and finishing shear walls at FH
2 men working on piping for tank install

William Dillon | 09/13/22 | 11:19AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5. Any areas that can't be worked on?

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/13/22 | 11:20AM

Date Fri 09/09/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

63° 

Clear

Wind: 6 MPH | Precipitation: .0" | Humidity: 87%

12:00 PM

85° 

Clear

Wind: 9 MPH | Precipitation: .0" | Humidity: 52%

4:00 PM

90° 

Clear

Wind: 9 MPH | Precipitation: .0" | Humidity: 40%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Mike Leon and Jim Watt on site
2 men from Farland unloading tank and pulling trailer into the site with excavator
Tank delivered and unloaded by Farland and Baxter crane
it was quite a feat getting 80' long truck into the EMS site

William Dillon | 09/13/22 | 11:23AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/13/22 | 11:24AM

Date Mon 09/12/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

52° 

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 71%

12:00 PM

79° 

Clear

Wind: 9 MPH | Precipitation: .0" | Humidity: 25%

4:00 PM

86° 

Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 17%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Tank was set in hole by Baxter crane and Yankee Sprinkler
Farland working at both sites
two masons working on EMS
Simmons had two men working at FH prepping for slab work
William Dillon | 09/13/22 | 12:36PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/13/22 | 12:55PM

Date Tue 09/13/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

58° 

Clear

Wind: 6 MPH | Precipitation: .0" | Humidity: 65%

12:00 PM

84° 

Clear

Wind: 10 MPH | Precipitation: .0" | Humidity: 37%

4:00 PM

90° 

Clear

Wind: 10 MPH | Precipitation: .0" | Humidity: 24%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Mike Leon on site for Dellbrook
Farland back filling tank and working with Sprinklers company both with two men
Fire Chief put 9000 gallons into Tank as ballast
Mike Leon measured hight of water in silo as a reference 137"from top of silo
Rain sent every one home by noon
William Dillon | 09/13/22 | 12:32PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	all subs left by 1:00 <small>William Dillon 09/13/22 12:33PM</small>
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/13/22 | 12:33PM

Date Wed 09/14/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

62° 

Clear

Wind: 7 MPH | Precipitation: .0" | Humidity: 74%

12:00 PM

84° 

Clear

Wind: 12 MPH | Precipitation: .0" | Humidity: 33%

4:00 PM

90° 

Clear

Wind: 13 MPH | Precipitation: .0" | Humidity: 20%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Team Meeting with Dellbrook team ,and OPM
9 men from Simmons pouring slabs at front of office area in FH and 1/2 of garage bay @EMS
Tank level checked at silo and it has dropped 1.5: over night we will monitor .
Mason setting up scaffold at EMS with 2 men
Surveyors marking out Boardwalk location
Dellbrook had a safety meeting with Framers

William Dillon | 09/15/22 | 02:11PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/15/22 | 02:11PM

Date Thu 09/15/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

62° 

Mostly Cloudy

Wind: 7 MPH | Precipitation: .0" | Humidity: 85%

12:00 PM

82° 

Overcast

Wind: 15 MPH | Precipitation: .0" | Humidity: 38%

4:00 PM

87° 

Mostly Cloudy

Wind: 14 MPH | Precipitation: .0" | Humidity: 24%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. While we were at meeting with Con com it was realized that the Stainless Steel angle at the EMS bay was forgotten .
Mike spoke to John K Regarding and a solution is being worked on .
Mike also said when survey was being done for boardwalk it became clear that the board walk was about 18" into stone wall . Mike sent info to John K and we think the Boardwalk will shift to clear the wall. This will change the angle of the walk way slightly

William Dillon | 09/15/22 | 02:03PM

Site Safety Observations

1. Simmons working at both buildings pouring slabs at EMS and office area at FH
Tank has dropped another 1.5" Mike and I had a discussion regarding how to remedy tank if we determine that it is leaking
Jim Watt from Dellbrook working on site clean cup and moving lumber for truss delivery on the 19th
Mike Leon attended Con Com and received approval for his trench

William Dillon | 09/15/22 | 01:57PM



Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6. Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/15/22 | 02:04PM

Date Fri 09/16/2022

Job #

Weather

6:00 AM

62° 

Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 91%

12:00 PM

84° 

Clear

Wind: 15 MPH | Precipitation: .0" | Humidity: 43%

4:00 PM

91° 

Clear

Wind: 17 MPH | Precipitation: .0" | Humidity: 35%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6. Any equipment rented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Weather

6:00 AM

70° 

Partly Cloudy

Wind: 10 MPH | Precipitation: .01" | Humidity: 95%

12:00 PM

70° 

Mostly Cloudy

Wind: 9 MPH | Precipitation: .01" | Humidity: 92%

4:00 PM

71° 

Mostly Cloudy

Wind: 12 MPH | Precipitation: .01" | Humidity: 91%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- 6 Carpenters at FH
3 masons at EMS
2 men from Farland compaction and structural fill at both sites
1 electrician working at both sites
3 men from simmons setting up exterior slabs at both sites
Jim Watt and Mike Owen from Dellbrook

William Dillon | 09/26/22 | 12:11PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5. Any areas that can't be worked on?

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/26/22 | 12:11PM

Weather

6:00 AM

69° 

Clear

Wind: 9 MPH | Precipitation: .05" | Humidity: 96%

12:00 PM

69° 

Mostly Cloudy

Wind: 9 MPH | Precipitation: .07" | Humidity: 88%

4:00 PM

70° 

Mostly Cloudy

Wind: 12 MPH | Precipitation: .07" | Humidity: 82%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- 1 Electrician working at both sites
Mike Owen and Jim Watt for Dellbrook
Farland had 2 men working at various tasks on both sites
4 masons working at EMS
Simmons had 3 men setting up slabs at both buildings

William Dillon | 09/26/22 | 01:32PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5. Any areas that can't be worked on?

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/26/22 | 01:33PM

Weather

6:00 AM

63° 

Overcast

Wind: 10 MPH | Precipitation: .01" | Humidity: 90%

12:00 PM

65° 

Mostly Cloudy

Wind: 5 MPH | Precipitation: .02" | Humidity: 80%

4:00 PM

66° 

Partly Cloudy

Wind: 7 MPH | Precipitation: .02" | Humidity: 78%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- 1 electrician working at EMS
 Mike Owen and Jim Watt on site for Dellbrook
 Farland had 2 men working at both sites
 Light house masonry had 6 men working at EMS
 Simmons concrete had 6 men setting up slabs at both buildings
William Dillon | 09/26/22 | 01:36PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

5. Any areas that can't be worked on?

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/26/22 | 01:36PM

Weather

6:00 AM

71° 

Partly Cloudy

Wind: 20 MPH | Precipitation: .0" | Humidity: 94%

12:00 PM

73° 

Windy and Mostly Cloudy

Wind: 24 MPH | Precipitation: .01" | Humidity: 89%

4:00 PM

69° 

Heavy Rain

Wind: 22 MPH | Precipitation: .46" | Humidity: 75%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- Simmons had 6 men pouring slabs at both buildings
6 carpenters working at FH
Jim and Mike on site
William Dillon | 09/26/22 | 01:41PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/26/22 | 01:41PM

Weather

6:00 AM

56° 

Partly Cloudy

Wind: 24 MPH | Precipitation: .0" | Humidity: 76%

12:00 PM

57° 

Partly Cloudy

Wind: 23 MPH | Precipitation: .0" | Humidity: 70%

4:00 PM

60° 

Partly Cloudy

Wind: 24 MPH | Precipitation: .0" | Humidity: 59%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Mike Owen and Jim Watt on site for Dellbrook
6 carpenters working on FH
Mike and I discussed the tank fix solution and what he was going to try
Mike had a discussion with John Kenny regarding tank or silo leaking .
William Dillon | 09/26/22 | 01:43PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

6. Any equipment rented on site?

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 09/26/22 | 01:43PM

Date Fri 09/30/2022

Job #

Prepared By William Dillon

Weather

6:00 AM

47° 

Clear

Wind: 6 MPH | Precipitation: .0" | Humidity: 82%

12:00 PM

72° 

Clear

Wind: 9 MPH | Precipitation: .0" | Humidity: 28%

4:00 PM

80° 

Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 16%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Mike Leon and Jim Watt on site for Dellbrook
6 Carpenters on site at FH
William Dillon | 10/04/22 | 01:03PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6. Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

W D

I, William Dillon, have reviewed and completed this report.

William Dillon | 10/04/22 | 01:03PM